

## Municipal Services Delivery Program

# MONTHLY PROGRESS REPORT

(OCTOBER 2022)



**MSDP**

Sindh Municipal Service Delivery Program



**USAID**  
FROM THE AMERICAN PEOPLE

**Program Director:**

**Raja Shah Zaman Khuhro**

**Scheme Number:**

**(As reflected in Provincial ADP Book)**

**ADP No. 2635/2022-23**

**Program Started: 2012**

**(Execution of Work Started:**

**March 2014 End Date 30<sup>th</sup> September 2023**

House No. D-18, Block-2 Kehkashan Clifton, Karachi  
www.msdp.sindh.gov.pk | Telephone # 021-35810017-18 | Fax # 021-35810019

**Prepared by:** Monitoring & Evaluation Section MSDP  
**Verified by:** Technical & Finance Section MSDP  
**Submitted by:** Monitoring & Evaluation Section MSDP  
**Submitted to:** P&DD, M&E Cell and USAID/PAKISTAN  
**Program Directors:** Mr. Raja Shah Zaman Khuhro

## Contents

<b>1</b>	<b>INTRODUCTION</b>	<b>6</b>
<b>2</b>	<b>SUMMARY OF PROJECT ACTIVITIES (ALL COMPONENTS)</b>	<b>7</b>
<b>3</b>	<b>OVERALL PROGRESS OF THE PROGRAM</b>	<b>10</b>
<b>4</b>	<b>PROGRESS OF WATER SUPPLY PROJECT</b>	<b>10</b>
<b>5</b>	<b>PROGRESS OF WASTE WATER PROJECT</b>	<b>11</b>
<b>6</b>	<b>WATER SUPPLY &amp; SEWERAGE CONNECTIONS</b>	<b>13</b>
<b>7</b>	<b>FINANCIAL PROGRESS</b>	<b>14</b>
<b>8</b>	<b>PICTORIAL OVERVIEW OF WASTE-WATER CONTRACT PACKAGES</b>	<b>15</b>
<b>9</b>	<b>ENVIRONMENTAL COMPLIANCE AT SITE</b>	<b>19</b>
<b>10</b>	<b>PROJECT GRIEVANCES REDRESSAL MECHANISM (GRM) OF SINDH-MSDP</b>	<b>20</b>
<b>11</b>	<b>MEETINGS</b>	<b>22</b>
<b>12</b>	<b>SITE VISITS</b>	<b>25</b>

## List of Tables

Table 1: Summary of Project Activities .....	7
Table 2: Overall Progress of the Program.....	10
Table 3: Progress of Water Supply Project.....	10
Table 4: Physical Progress of Waste Water Project (Component wise) as of 31 <sup>st</sup> October 2022	11
Table 5: Pocket Wise/ Street Wise Progress of Waste Water as of 31 <sup>st</sup> October 2022.....	12
Table 6: Clamps & Extended Connections as of 31 <sup>st</sup> October 2022.....	13
Table 7: Household Connections of Sewer System as of 31 <sup>st</sup> October 2022 .....	13
Table 8: Complaints Statistics as of 31 <sup>st</sup> October 2022.....	20
Table 9: Summary Sheet of GRM.....	21
Table 10: Summary of Daily Field Visit.....	21

## Abbreviations

<b>Acronyms</b>	
<b>MSDP</b>	Municipal Services Delivery Program
<b>USAID</b>	United States Agency for International Development
<b>WS</b>	Water Supply
<b>C&amp;EHHC</b>	Clamps & Extended Household Connections
<b>WW</b>	Waste Water
<b>LGSA</b>	Local Government Strengthening Activity
<b>EAS (DPC)</b>	Energy Audit Study of Dhabeji Pumping Complex
<b>IPC</b>	Interim Payment Certificate
<b>GRM</b>	Grievances Redressal Mechanism
<b>PCP</b>	Pakistan Citizen's Portal

# 1 INTRODUCTION

This report reflects the Monthly Progress of October 2022, prepared by Sindh Municipal Services Delivery Program (MSDP). The report furnishes updates as of 31<sup>st</sup> October 2022.

## 1.1 Background of the Project

<b>Name of Program</b>	<b>Sindh Municipal Services Delivery Program</b>		
<b>Program Goal</b>	Sustained improvement in municipal service delivery to effectively address the basic needs of citizens located in small and medium towns		
<b>Foundation Year</b>	2012 Activity Agreement signed on 25 <sup>th</sup> April 2012 between USAID/Pakistan & Government of Sindh		
<b>Completion Year</b>	September 2023 (Extension was previously granted in the year 2020)		
<b>Executing Partners</b>	Government of Sindh		
<b>Funds Committed</b>	<b>USAID</b>	USD 66.00 Million	
	<b>GoS</b>	PKR 926.5 Million	
<b>Total Funds</b>	PKR 6,668.55 million		
<b>Organizational Structures</b>	Program Steering Committee-PSC	Program Management Unit-PMU	Program Support Unit-PSU
<b>Targeted Towns</b>	1. Jacobabad 2. Johi 3. KN Shah 4. Shahdadkot 5. Qambar 6. Mehar		
<b>Components</b>	Infrastructure Development Component	Components Type-A Water Supply	Infrastructure Development Component Rehabilitation & Improvement of Water Supply System in Jacobabad has been completed & handed over to MCJ on 14-04-2021
		Type-B Sanitation (Waste Water)	Work for the Rehabilitation and Upgradation of Waste water system in Jacobabad town has also started from March 2020.
		Type-C Solid Waste Management	Equipment and Machinery were handed over to Municipal Committee Jacobabad on 22.06.2019 in the Numaiish Ground, Jacobabad for handling of Solid Waste. Out of this fleet, after retaining the machinery for Jacobabad, remaining were distributed to other cities i.e. Jacobabad (40), Thull (12), Garhi Khairo (11), Shahdadkot (09), Sehwan (09) and Tangwani (07).
	Soft Component	LGSA Energy Audit Study of DPC	Soft Component Work initiated on 3 <sup>rd</sup> March 2021 and all the deliverables are completed on 20 <sup>th</sup> October 2021.

## 2 SUMMARY OF PROJECT ACTIVITIES (ALL COMPONENTS)

The overall consolidated status of each awarded contract is given below:

Table 1: Summary of Project Activities

Package Code	Package Name	Name of Construction Contractor	Contract Cost in	Date of Commencement	Date of completion extended up to	Status
<b>INFRASTRUCTURE DEVELOPMENT: TYPE A (WATER SUPPLY)</b>						
<b>WS-01</b>	Water Intake and Storage System	M/s Samad Khan Babar & Co	332,142,149	March 13 <sup>th</sup> , 2014	May 31 <sup>st</sup> , 2017	Completed Handed Over to MCJ on 14.04.2021
<b>WS-02</b>	High Lift Pumping System and Rising Mains	M/s Shaikh Baz Khan & Brothers	639,589,414	March 13 <sup>th</sup> , 2014	November 17 <sup>th</sup> , 2016	Completed Handed Over to MCJ on 14.04.2021
<b>WS-03</b>	Water Supply Transmission Loop	M/s Crescent Construction Company & KSB Pumps Company Ltd.	256,507,205	March 13 <sup>th</sup> , 2014	March 31 <sup>st</sup> , 2017	Completed Handed Over to MCJ on 14.04.2021
<b>WS-04</b>	Water Distribution System Zone 1 & 2	M/s MAX-RITE Global Technologies (Pvt.) Ltd.	206,725,598	September 27 <sup>th</sup> , 2017	November 30 <sup>th</sup> , 2019	Completed Handed Over to MCJ on 14.04.2021
<b>WS-05</b>	Water Distribution System Zone 3 & 4	M/s Matracon Pakistan (Pvt.) Limited	220,798,980	September 26 <sup>th</sup> , 2014	March 22 <sup>nd</sup> , 2019	Completed Handed Over to MCJ on 14.04.2021
<b>WS-06</b>	Water Distribution System Zone 5 & 6	M/s Khan Mohammad & Co.	153,129,329	November 21 <sup>st</sup> , 2014	March 29 <sup>th</sup> , 2019	Completed Handed Over to MCJ on 14.04.2021
<b>WS-15</b>	Rehabilitation & Extension of Existing Water Treatment Plant at Jacobabad	M/s Mohammad Iqbal Shaikh & Co.	201,894,354	November 11 <sup>th</sup> , 2015	March 29 <sup>th</sup> , 2019	Completed Handed Over to MCJ on 14.04.2021
<b>EM-11</b>	Procurement and Installation of E&M Works	M/s Engineering Links International	125,560,528	May 18 <sup>th</sup> , 2017	March 22 <sup>nd</sup> , 2019	Completed Handed Over to MCJ on 14.04.2021

INFRASTRUCTURE DEVELOPMENT: TYPE B (WASTE WATER)							
Package Code	Package Name	Name of Construction Contractor	Contract Cost	Expected Completion Cost	Date of Commencement	Date of completion/ extended up to	Status
WW-07	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System at Jacobabad, Zone A	M/s Shafqat Traders & Mohammad Hasni Builders (JV)	594.634 Million	419.464 Million	February 11 <sup>th</sup> , 2020	31 <sup>st</sup> December, 2022	In Progress
WW-08	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System at Jacobabad, Zone B	M/s N.K & Co	476.042 Million	343.406 Million	February 7 <sup>th</sup> , 2020	31 <sup>st</sup> December, 2022	In Progress
WW-09	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System at Jacobabad, Zone C	M/s Kaim Khani & Brothers	476.566 Million	317.048 Million	February 7 <sup>th</sup> , 2020	31 <sup>st</sup> December, 2022	In Progress
WW-10	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System at Jacobabad, Zone D	M/s Kaim Khani & Brothers	334.822 Million	334.758 Million	February 11 <sup>th</sup> , 2020	31 <sup>st</sup> December, 2022	In Progress
WW-12	Wastewater Treatment Plant Works Zone C	M/s Mohammad Iqbal Shaikh & Co.	359.38 Million	455.445 Million	February 4 <sup>th</sup> , 2021	31 <sup>st</sup> December, 2022	In Progress
WW-16	Enhancement of Sewerage Flow from Main Pumping House of Zone-A, B, C to their Oxidation Pond for Treatment purpose in Jacobabad	(To be Awarded)	394.707 Million (Under Evaluation)	394.800 Million	Financial proposal of contract package WW-16 is in procurement process		



**INFRASTRUCTURE DEVELOPMENT: TYPE C (SOLID WASTE MANAGEMENT)**

<b>Package Code</b>	<b>Package Name</b>	<b>Name of Construction Contractor</b>	<b>Contract Cost</b>	<b>Date of Commencement</b>	<b>Date of completion extended up to</b>	<b>Status</b>
<b>EM-14</b>	Procurement of Equipment and Machinery for Improvement of Solid Waste Management System in Jacobabad	M/s Colibrative Heavy Industries (Pvt.) Limited	188,617,000	June 13 <sup>th</sup> , 2018	June 22 <sup>nd</sup> , 2019	Completed All the Equipment and Vehicles were distributed among Local Councils of Jacobabad, Thull, Ghari Khero, Shahdadkot, Sehwan & Tangwani towns.

**SOFT COMPONENT**

<b>Package Code</b>	<b>Package Name</b>	<b>Name of Construction Contractor</b>	<b>Contract Cost in</b>	<b>Date of Commencement</b>	<b>Date of completion extended up to</b>	<b>Status</b>
<b>LGSA</b>	Local Government Strengthening Activity	M/s MDC (Pvt.) Ltd.	79,998,910	October 22 <sup>nd</sup> , 2019	August 31 <sup>st</sup> , 2021	Completed
	Hiring of Training Consultant for required International Trainings for Capacity Building	M/s Stalwart Design Concepts	290,000	August 11 <sup>th</sup> , 2022	September 13 <sup>th</sup> , 2022	Training Deliverables/ToRs have been Completed
<b>EAS of DPC</b>	Energy Audit Study of the Dhabeji Pumping Station of KW&SB	M/s Techno-Consult International (Pvt.) Ltd. (Lead Firm), M/s Eleken Associates (JV Partner) & M/s WEE Pros GmbH- Germany (Associates)	49,200,400	March 3 <sup>rd</sup> , 2021	October 20 <sup>th</sup> , 2021	Completed

### 3 OVERALL PROGRESS OF THE PROGRAM

Table 2: Overall Progress of the Program

S. No.	Components	Cost (PKR)	Status	Physical Progress	Weightage	Physical Progress as per weightage in %
<b>A</b>	<b>INFRASTRUCTURE DEVELOPMENT</b>					
i	Rehabilitation & Improvement of Water Supply System in Jacobabad	2,141,893,087	Completed	100%	44.43%	44.33%
ii	Rehabilitation & Improvement of Sewerage Disposal & Treatment System Jacobabad	2,372,286,045	In Progress	77.33%	49.09%	37.96%
iii	Solid Waste Management	188,617,000	Completed	100%	3.90%	3.90%
<b>B</b>	<b>SOFT COMPONENT</b>					
i	Local Government Strengthening Activity	80,072,910	Completed	100%	1.65%	1.65%
ii	Energy Audit Study Of KW&SB Dhabeji Pumping Complex	49,200,400	Completed	100%	1.02%	1.02%
	<b>TOTAL</b>	<b>4,832,069,442</b>				<b>88.86%</b>
<b>Overall physical progress of MSDP is: 88.86%</b>						

### 4 PROGRESS OF WATER SUPPLY PROJECT

Table 3: Progress of Water Supply Project

Package Code	Package Name	Physical Progress	Financial Progress	Status
<b>WS-01</b>	Water Intake and Storage System	100%	100%	Completed & handed over to MCJ on 14.04.2021
<b>WS-02</b>	High Lift Pumping System and Rising Mains	100%	100%	
<b>WS-03</b>	Water Supply Transmission Loop	100%	100%	
<b>WS-04 R</b>	Water Distribution System Zone 1 & 2	100%	100%	
<b>WS-05</b>	Water Distribution System Zone 3 & 4	100%	100%	
<b>WS-06</b>	Water Distribution System Zone 5 & 6	100%	100%	
<b>WS-15</b>	Rehabilitation & Extension of Existing Water Treatment Plant at Jacobabad	100%	100%	
<b>EM-11</b>	Procurement and Installation of E&M Works	100%	100%	

## 5 PROGRESS OF WASTE WATER PROJECT

The waste water components are currently in execution phase under the supervision of M/s RCC Consultant who acts as the Engineer and TCI appointed by the USAID as Third-Party verifiers.

### 5.1 Physical & Financial Progress of Waste Water Component

The detailed progress under each sub-component of waste water is given as under:

Table 4: Physical Progress of Waste Water Project (Component wise) as of 31<sup>st</sup> October 2022

<b>Packages Number Code</b>	<b>Packages Name</b>	<b>Physical Progress as per BOQ up to 31<sup>st</sup> October 2022</b>	<b>Overall Physical Progress as per Site up to 31<sup>st</sup> October 2022</b>	<b>Overall Financial Progress as per contract up to 31<sup>st</sup> October 2022</b>
<b>WW-07</b>	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System of Zone-A at Jacobabad,	<b>79.85%</b>	<b>85.71%</b>	<b>33.86%</b>
<b>WW-08</b>	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System of Zone-B at Jacobabad,	<b>64.72%</b>	<b>85.52%</b>	<b>38.19%</b>
<b>WW-09</b>	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System of Zone-C at Jacobabad,	<b>55.91%</b>	<b>74.21%</b>	<b>27.37%</b>
<b>WW-10</b>	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System of Zone-D at Jacobabad,	<b>58.72%</b>	<b>72.69%</b>	<b>43.82%</b>
<b>WW-12</b>	Wastewater Treatment Plant Works Zone D	<b>53.08%</b>	<b>68.52%</b>	<b>34.10%</b>
<b>Overall Physical Progress</b>		<b>62.45%</b>	<b>77.33%</b>	<b>35.46%</b>

Note: Overall Physical Progress based on workable quantities as per site identified by the Engineer-RCC Consultant

### Physical Progress as per BoQ, Site and Financial Progress in Graph




Table 5: Pocket Wise/ Street Wise Progress of Waste Water as of 31<sup>st</sup> October 2022

Packages/ Zone	Pocket Wise Progress					Street Drain Wise Progress			
	Total Numbers of Pockets In each zone	Pocket wise work has started/ In-progress (under 50%)	Pocket wise then 50% work has been done	Completed & Connected Pocket	Yet not started	Total Streets/ Drains	Completed Streets	In-progress streets	Yet not started
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>	<b>10</b>
<b>WW-07 Zone - A</b>	17	2	3	11	1	816	446	21	349
<b>WW-08 Zone - B</b>	21	2	2	17	0	580	290	6	284
<b>WW-09 Zone - C</b>	11	3	2	6	0	399	261	5	133
<b>WW-10 Zone - D</b>	8	1	1	5	1	329	298	6	25
<b>Total</b>	<b>57</b>	<b>8</b>	<b>8</b>	<b>39</b>	<b>2</b>	<b>2124</b>	<b>1295</b>	<b>38</b>	<b>791</b>

## 6 WATER SUPPLY & SEWERAGE CONNECTIONS

### 6.1 Clamps & Extended Household Connections (Updated by Municipal Committee Jacobabad as on 31.10.2022)

The current position of clamps and extended household connections installed up to 31.10.2022 are given below:

Table 6: Clamps & Extended Connections as of 31<sup>st</sup> October 2022

<b>* Household Connection details of All Water Supply Zones</b>			
<b>S. No.</b>	<b>Zone</b>	<b>Total Registration</b>	<b>Connection Provided by MC Jacobabad after Handing/Taking</b>
01	<b>Zone-01</b>	3445	3295
02	<b>Zone-02</b>	1904	1699
03	<b>Zone-03</b>	3161	2711
04	<b>Zone-04</b>	1700	1422
05	<b>Zone-05</b>	2369	1902
06	<b>Zone-06</b>	3363	1730
07	<b>AWS-3</b> (Missing Street in above different water supply Zones)	1062	1062
08	<b>Zone 5 -A</b> (Through WS-13)	1566	Nil
<b>Total</b>		<b>18570</b>	<b>13821</b>

### 6.2 Data of Household Connections of Sewer System as of 31<sup>st</sup> October 2022

Table 7: Household Connections of Sewer System as of 31<sup>st</sup> October 2022

<b>ZONE</b>	<b>Previous House connections till 30<sup>th</sup> September 2022</b>	<b>New No. of House connections in the Month of October 2022</b>	<b>Total number of House connections till 31<sup>st</sup> October 2022</b>
<b>A</b>	4216	20	4236
<b>B</b>	2262	35	2297
<b>C</b>	2567	0	2567
<b>D</b>	1564	0	1564
<b>Total</b>			<b>10,664</b>

## 7 FINANCIAL PROGRESS

### 7.1 Status of IPCs Payment up to October 2022 (Running Activities)

<b>Packages Number</b>	<b>Packages Name</b>	<b>Financial Progress (up to 31.10.2022) (in % age)</b>	<b>Total Payment made in the month of October 2022 (PKR)</b>	<b>Total Payment made till 31<sup>st</sup> October 2022 (PKR)</b>
<b>WW-07</b>	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System at Jacobabad, Zone A	38.86%	11,346,944	201,364,249
<b>WW-08</b>	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System at Jacobabad, Zone B	38.19%	Nil	181,789,619
<b>WW-09</b>	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System at Jacobabad, Zone C	27.37%	Nil	130,426,692
<b>WW-10</b>	Rehabilitation & Up-Gradation of Sewerage Disposal & Treatment System at Jacobabad, Zone D	43.82%	Nil	146,706,134
<b>WW-12</b>	Wastewater Treatment Plant Works Zone C	34.10%	Nil	122,540,305
<b>A&amp;E Firm (Cost revised)</b>	M/s RCC Consultant	73.61%	4,213,000	96,309,233

## 8 PICTORIAL OVERVIEW OF WASTE-WATER CONTRACT PACKAGES

WW-07 (Zone-A) Concrete pouring of precast slab at yard work is in progress



WW-07 (Zone-A) Concrete pouring of precast slab at Yard work is in Progress



WW-07 (Zone-B) Concrete pouring of precast slab at Yard work is in progress



WW-08 (Zone-B) Excavation, dismantling work is in progress





WW-08 (Zone-B) Excavation, dismantling work is in progress



WW-09 (Zone-C) Sump of Railway Station work is in progress



WW-09 (Zone C) Concrete pouring of Circular of Sump work is in progress



Survey of rising main of Aaqilpur and Ahmed Mian Soomro Oxidation Ponds



## 9 ENVIRONMENTAL COMPLIANCE AT SITE

Regarding environmental compliance and monitoring at site, the draft modified EDF-EMMP document is referred. Monitoring on-site was carried out for each contract package as per the corresponding EMMP. The draft modified EDF-EMMP document is yet to be approved by USAID. The environmental compliance report is separately submitted to USAID.



Hydrostatic Testing



To check the Noise Pollution level with the help of (Digital Sound level).



Monitoring of Air Pollution level during execution of work at Zone A Yard with the help of FORMALDEHYDE



Monitoring of Air Pollution level during execution of work at Zone A Yard with help of FORMALDEHYDE

## 10 PROJECT GRIEVANCES REDRESSAL MECHANISM (GRM) OF SINDH-MSDP

The Sindh-MSDP is enthusiastic and motivated to address/ resolve the grievances of citizens of Jacobabad, Sindh. It is pivotal for any democratic society that the people (end users) and their ideas be put in first place. This makes the Grievances Redressal a very important task. The Sindh-MSDP effectively ensures the systematic resolution of citizen grievances through a transparent and efficient manner on the fast track. Presently, a dual system is prevailing for Project's Grievances Redressal Mechanism; Pakistan Citizen's Portal (PCP); and MSDP's internal mechanism established at designated Project Support Unit Jacobabad and Project Management Unit. This task demands dedicated and concentrated efforts in the right direction to bring sustainable change. It is not out of place to mention that Sindh-MSDP has embarked effectively for providing higher level of service delivery to urban and peri-urban population of project area for enhanced quality of life.

Table 8: Complaints Statistics as of 31<sup>st</sup> October 2022

<b>Pakistan Citizen's Portal (PCP)</b>		
Total Complaints received up to October, 2022	Complaints Resolved	In-progress Complaints
<b>89</b>	<b>89</b>	<b>0</b>
<b>Grievances Redressal Mechanism (GRM) for Project Activities</b>		
<b>95</b>	<b>91</b>	<b>04</b>

The above statistical illustration is an overall glimpse of grievances received and resolved through Pakistan Citizen Portal (PCP) and Grievances Redressal Mechanism (GRM) during the month of October 2022 regarding service delivery. It is aimed that the MSDP team will continue to work dedicatedly day in and day out to ensure the rapid Redressal of Citizens Grievances.

In order to address the issues highlighted by general public regarding connectivity, de-silting, placement of slabs on drains and lifting of dismantled/waste material from site etc. the five (05) Sub Engineers of Program Support Unit have been mobilized. They visit the field on regular basis and report the on-ground situation on a checklist/ proforma. The Assistant Director (Execution) Program Support Unit compiles the observations and shares the same with Resident Engineer, RCC Consultant for their timely redressal.

## 10.1 Grievance's Redressal Mechanism (GRM)

Table 9: Summary Sheet of GRM

### Grievances Redressal Mechanism (GRM) SUMMARY SHEET

Progress up to 31<sup>st</sup> October, 2022

S. No.	NATURE /CATEGORY OF COMPLAINT	TOTAL COMPLAINTS RECEIVED			TOTAL COMPLAINTS RESOLVED			TOTAL COMPLAINTS PENDING			REASONS OF PENDENCY	REMARKS
		Oct 2022	Sep 2021 to Oct 2022	Total	Oct 22	Sep 2021 to Oct 2022	Total	Oct 22	Sep 2021 to Oct 2022	Total		
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Water Supply	0	11	11	11	11	11	0	0	0	Work in Progress	RCC was requested to resolve pending GRM at war-footing basis
2	Waste Water	1	83	84	0	80	80	0	4	4		
<b>Grand Total</b>		<b>1</b>	<b>94</b>	<b>95</b>	<b>11</b>	<b>91</b>	<b>91</b>	<b>0</b>	<b>4</b>	<b>4</b>		

## 10.2 Summary of daily field visit reports of all packages by Sub Engineers

Summary of daily field visit reports of all contract packages

(WW-07, 08, 09 & 10)

Table 10: Summary of Daily Field Visit

S. No.	Name of Sub Engineer	Name of Zone	Total sites visited by concerned Sub Engineer
1.	Mr. Abrar Ahmed Thaheem	WW-07 (Zone A)	28
2.	Mr. Mudassar Ali Rajput	WW-08 (Zone B)	50
3.	Mr. Asghar Abbas Sathayo	WW-09 (Zone C)	35
4.	Mr. Tufail Ahmed Soomro	WW-10 (Zone D)	31
5.	Mr. Anis-ur-Rehman Khoso	Joint visit with all Zone Sub Engineers	38
<b>Total</b>			<b>182</b>

## 11 MEETINGS

### 11.1 Meeting regarding Desilting status of Bliss & Manhole Covers

A meeting was held on 12<sup>th</sup> October 2022, in the Municipal Committee Office Jacobabad to discuss updated status of Bliss Manhole covers and Desilting of Bliss. Mr. Babar Sarki Assistant Director (Design)/Incharge PSU MSDP, Mr. Sagar Pahuja Wash Officer Municipal Committee Jacobabad, Mr. Tufail Brohi Assistant Executive Engineer MCJ Jacobabad Mr. Basheer Ahmed Resident Engineer M/s RCC Consultants and Mr. Imdad Brohi Incharge Water Supply attended the meeting. During the meeting it was agreed that all planned activities will be completed in due course of time.



### 11.2 Progress Review Meeting

A meeting was held on 13<sup>th</sup> October 2022, in the PSU-MSDP office Jacobabad to review and discuss slow progress on wastewater contract works. Mr. Babar Sarki Assistant Director (Design)/Incharge PSU-MSDP, Mr. Waqar Kalwar Assistant Engineer (Execution) MSDP, Basheer Ahmed Resident Engineer M/s RCC Consultants Mr. Muhabat Mangi Project Manager WW-08, and Mr. Mumtaz Tunio Project Manager WW-09 attended the meeting. During the meeting it was agreed that all remaining works will be expedited and completed.



### **11.3 Progress Review Meeting**

A progress review meeting was held on 14<sup>th</sup> October 2022, in the M/s RCC Consultants office chaired by Director (General (Works) MSDP to review progress of all ongoing works of wastewater packages. Mr. Babar Sarki Assistant Director (Design)/Incharge PSU-MSDP Jacobabad, Mr. Waqar Kalwar Assistant Director (Execution) MSDP, Mr. Basheer Ahmed Resident Engineer M/s RCC Consultants attended the meeting.



### **11.4 Meeting for Land Acquisition for Pumping station**

A meeting regarding Land Acquisition for Wastewater Pumping Station was held on October 19<sup>th</sup>, 2022 at Mukhtiarkar office Jacobabad. Mr. Babar Sarki Assistant Director (Design)/Incharge PSU-MSDP Jacobabad and Mr. Basheer Ahmed Resident Engineer M/s RCC Consultants were present in the meeting. Incharge PSU-MSDP Jacobabad also briefed Mr. Ghulam Abbas Sadhaya Mukhtiarkar Jacobabad on Wastewater and Leftover works of Water Supply System at Jacobabad with their progress and issues.



### **11.5 Progress Review Meeting**

A progress review meeting was held on 20<sup>th</sup> October 2022 to discuss and exchange the progress update of ongoing wastewater works at Third Party Monitoring/TCI office Jacobabad. Mr. Rashid Qamar Memon Quality Assurance Manager, Mr. Muhammad Zubair Quality Assurance Engineer, Mr. Faheem Akbar HSE Specialist from TPM/TCI side, Mr. Babar Sarki Assistant Director (Design)/Incharge PSU-MSDP, Mr. Waqar Kalwar Assistant Director (Execution) MSDP and Mr. Basheer Ahmed Resident Engineer M/s RCC Consultants were present in the meeting.



### **11.6 Land Acquisition follow-up Meeting**

A follow-up meeting was held on October 27<sup>th</sup> 2022 at Mukhtiarkar office Jacobabad regarding Land Acquisition for Wastewater Pumping Station. Mr. Babar Sarki Assistant Director (Design)/Incharge PSU-MSDP Jacobabad discussed and briefed Mr. Ghulam Abbas Sadhayo Mukhtiarkar Jacobabad regarding latest developments with their progress and issues of Land Acquisition of Wastewater Pumping Station as well as follow-up on land acquisition status of Bismillah Bagh pumping station Zone-A and Murtaza Colony pumping station Zone-B.





## 12 SITE VISITS

### 12.1 Visit of Sindh Solar Energy Project Team

The Sindh Solar Energy Project team made a field visit on October 29<sup>th</sup>, 2022 at Water Filtration Plant Jacobabad to inquire the available land for installation of solar panels. The team comprised of Mr. Shahzen SSEP, Mr. Sagar Pahuja Wash Officer Municipal Committee Jacobabad, Mr. Basheer Ahmed Resident Engineer M/s RCC Consultants and concerned zones Sub Engineers of PSU-MSDP.





**MSDP**

Municipal Services Delivery Program



**USAID**  
FROM THE AMERICAN PEOPLE

# Program Management Unit

Sindh Municipal Service Delivery Program

D-18 Block-2 | Clifton Karachi | Pakistan

Tel No. 021-35810017-18 | Fax No. 021-35810019

[www.msdp.sindh.gov.pk](http://www.msdp.sindh.gov.pk)